

Our Redeemer's Lutheran Church

Vision Aligned Building (VAB) Update

September 2, 2020



The sale of the P-Patch property closed on August 31, 2020 and the construction contract with LZL Construction was signed on September 1, 2020. LZL is scheduled to begin their work on site starting October 5, 2020. Between now and then, we all have a lot of work to do.

The Church staff will be working on the final move out, getting the last things into storage, producing the last videos inside the sanctuary, and moving the office space to its temporary home. The week of September 14th, Marceau Pipe Organs of Ballard will begin the dismantling the organ and taking it to their shop for storage and refurbishment.

The last two weeks of September will also see Ryan Mertes and crew dismantling the pews for salvage and reuse in the new design. Both Ryan and Marceau would welcome volunteer help from the church so if you are interested, please reach out to Karie Sterns, Ryan, or Pastor Gretchen.

During September, LZL Construction will be signing contracts with their subcontractors, ordering materials, scheduling the various trades, and getting the site ready for construction to begin the week of October 5th. Initially the schedule anticipated site work and the demolition of the library to happen first. However, with the slight delay in closing the property sale, we revised the approach and the library structure will remain until Spring.

Stay tuned for more photos and more information on the project over the next month. Everyone is working diligently to ensure we communicate often and thoroughly so everyone in the congregation can see the progress.

