

Our Redeemer's Lutheran Church

Vision Aligned Building (VAB) Update

October 5, 2020



Today, Monday October 5th, is the first official day of construction! The groundbreaking ceremony occurred on Sunday; the organ is safely tucked away in Marceau's shop in Ballard; Ryan and crew have salvaged the wood from the pews for reuse in the new design; Karie and crew have moved and stored everything in the building; and LZL has slowly been preparing the interior for today.



This week, temporary construction fencing will be installed and sani-cans will be setup, including one for the Road to Housing guests in the parking lot. On Wednesday, plants that can be removed will be identified with Guy Michaelson of the Berger Partnership. The abatement subcontractor will be on site and will begin their work by setting up containment areas inside the building for removal of the popcorn ceilings and pipe fittings. This work should take approximately 1-2 weeks and will be followed by interior demolition of the administration area, chancel floor, and various other areas that are scheduled for improvement.

The budget and schedule for the project remain unchanged.

